

January 5, 1967.

COMMENTS RECEIVED FROM MR. D. WALESKI.

We are of the opinion that we could construct this building at site cheaper than buying a prefabricated unit.

We found that the A.B.S. Units transported to Fort Franklin were found to be wet on delivery. The finishing of these units were poor and we found that the structure had to be strengthened by installing additional number of studs in the walls; also the materials do not take a good paint finish, even after five coats.

The septic tanks and water tanks that came with these units were inadequate.

Since water will be available, the ice-tank shown on the plans should be replaced by a water tank.

D. Waleski
D. Waleski,
Regional Engineer.
for Regional Administrator.

FFS-000035-0001